

ADOPTED by Council at its meeting held August 8, 2011 [M194-2011 PSSC9/III]
/RB
Windsor, Ontario August 8, 2011

REPORT NO. 9 of the
PUBLIC SAFETY STANDING COMMITTEE
of its meeting held July 20, 2011

Present:
Councillor Jones, Chair
Councillor Dilkens
Councillor Gignac
Councillor Maghnieh
Councillor Payne

That the following recommendation of the Public Safety Standing Committee **BE APPROVED** as follows:

Moved by Councillor Gignac, seconded by Councillor Dilkens
That the Project Update dated June 9, 2011 for the new Fire Hall No. 7
facility located at 1380 Matthew Brady Boulevard **BE RECEIVED FOR**
INFORMATION.
Carried.

Clerk's Note: The report from the City Engineer dated June 15, 2011 entitled
"New Fire Hall No.7 -Project Update" is *attached* as background information.

)

Item No. 2

**THE CORPORATION OF THE CITY OF WINDSOR
Public Safety Standing Committee - Administrative Report**

MISSION STATEMENT:

"The City of Windsor, with the involvement of its citizens, will deliver effective and responsive municipal services, and will mobilize innovative community partnerships"

LiveLink REPORT#: 15361 AF/10573	Report Date: June 15, 2011 W#3109/I 06/21/11:ebr
Author's Name: Tom Graziano	Date to Sfanding Committee: July 20, 2011
Author's Phone: 519 255 6100 ext. 1734	Classificatfon #:
Author's E-mail: tgraziano@city.windsor.on.ca	

To: Public Safety Standing Committee

Subject: New Fire Hall No. 7 - Project Update

1. RECOMMENDATION: City Wide: ___ Ward(s): ___

THAT the Public Safety Standing Committee **RECEIVE** the Project Update dated June 9, 2011 for the new Fire Hall No. 7 facility located at 1380 Matthew Brady Boulevard for information.

EXECUTIVE SUMMARY:

N/A

2. BACKGROUND:

On August 8, 2005, City Council approved the replacement of Fire Station No. 7 (CR491/2005). A subsequent amending approval for the new facility to be LEED Silver certified was approved on July 13, 2009 (CR256/2009) setting the overall project budget at \$3,908,500.

Council approved awarding the construction of the facility to Rob Piroli Construction Inc. (Piroli) (CR!01/2011) on March 28, 2011 at a price of \$2,607,149

3. **DISCUSSION:**

This is the first quarterly report to the Public Safety Standing Committee and is intended to provide an overall Project Update. Attached is Appendix A - MONTHLY PROJECT UPDATE dated June 9, 2011.

As this is the first update, attached as Appendix B is a building rendering and floor plan of the new facility for information.

4. **FINANCIAL MATTERS:**

The project is within the overall budget. As of the date of this report, no change orders have been issued.

5. **CONSULTATIONS:**


Fire Hall No 7 Project Executive Committee:

George Wilkki
David Fields
Mario Sonogo
France Isabelle-Tunks

6. **CONCLUSION:**

The Project Update Report is provided for information. The project is proceeding and anticipates meeting the scheduled completion date.

Tom Graz
Project A. + ...


France Isabelle-Tunks
Senior Manager Development & Geomatics

rand Corporate Leader.
ental Protectfon and
· Transportation

City S lic1 or and Corporate Leader
· Economic Development & Public Safety

TG/lp

NOTIFICATION:				
Name	Address	Email Address	Telephone	FAX

)

APPENDIX

)

APPENDIX B

RENDERING



FLOORPLAN

